

**Program Manager's Report
Construction Activity...
February 2008**

CONSTRUCTION STATUS

Project 6A-1

- **Contractor is continuing the submittal process**
 - **Crew scheduled to mobilize in February**
 - **Large inch pipe delivery scheduled to begin in mid March**

CONSTRUCTION STATUS

Project 10A

- **Contractor has completed the hydrostatic testing of the water line**
- **Contractor is working on final site cleanup**
- **Final walkthrough of project scheduled for February**

CONSTRUCTION STATUS

Project 10B

- **Contractor completed an additional 117 feet on the tunnel between Cypress Creek and Cypresswood Dr.**
- **Contractor is preparing to re-mobilize and start work on the tunnel under Cypress Creek. The new tunnel will be adjacent to the original tunnel.**
 - ~ **The contractor has re-evaluated the required construction and has decided to work from original shaft on the south side of the creek to the north side.**

CONSTRUCTION STATUS

Project 10B (continued)

- Contractor has installed 4,819 feet of 42-inch water line
- Contractor has completed the connection to the ground storage tank and the meter and pressure/flow control stations on the Cypress Klein UD water plant site
- Contractor has completed the installation of the 16-inch and 20-inch water line

CONSTRUCTION STATUS

Project 15A

- **Contractor installed an additional 1,209 feet of 36-inch water line bringing the total footage installed to 5,649 feet**
- **Contractor completed an additional 943 feet of primary liner for the 36-inch water line bringing the total length of liner installed to 4,870 feet**

CONSTRUCTION STATUS

Project 17, Segment 1

- **Pre-construction meeting scheduled in February**
- **Contractor has initiated the submittal process**
- **Pipe delivery scheduled to begin in April**

Pipe installed

An additional 1,209 feet of pipe was installed during the reporting period bringing the total footage of water line installed to 174,603 feet, approximately 33.1 miles.

GREENS ROAD WATER LINE

- **Assisted Authority staff working with City staff to complete the true-up process thereby allowing finalization of the project cost and then finalize each party's share of the project cost**

GROUNDWATER TRANSFER PROGRAM

- **Provided administrative oversight of the GTP systems**
- **Systems continue to be reliable, responsive and function effectively**
- **Provided approximately 2.10 MGD of water to the Buyer Districts during the reporting period**

MAJOR ACTIVITIES

- **Assisting the Authority in its efforts concerning the Luce Bayou Interbasin Transfer Project**
- **Continued oversight of engineering efforts on 16 projects**
- **Provided construction administration and project representatives on Projects 10A , 10B and 15A and construction administration on Projects 6A-1 and 17, Segment 1**
- **Supported and facilitated the acquisition of easements for Authority projects**

MAJOR ACTIVITIES (continued)

- **Provided oversight of Severn Trent Environmental Services activities and their contract to operate the Authority's GTP systems**
- **Continued efforts associated with possible placement of the 2020 transmission line within the CenterPoint corridor generally along North Beltway 8**
- **Continued efforts aimed at expanding the GTP**

MAJOR ACTIVITIES (continued)

- **Assisted in developing draft Letter of Understanding with the Central Harris County Regional Water Authority concerning the design and construction of facilities to provide surface water to CHCRWA**